

# INTERIOR HEART AND SURGICAL CENTRE CONSTRUCTION PROGRESS REPORT JANUARY 2015



View of the new IHSC Project as seen from Rose Avenue and Pandosy Street

As part of our ongoing commitment to keep the lines of communication open, Plenary Health and its construction partner, PCL Constructors, are pleased to bring you the nineteenth update on construction progress and activities on the \$367 million Interior Heart and Surgical Centre (IHSC) Project. Throughout the first quarter of 2015, the construction of the IHSC building will continue with the final stages of the interior finishing of the lower three levels. The exterior envelope will be completed for the lower three levels and continue at level 4. Building commissioning will continue on the building systems, Equipment, many pieces of medical Equipment, furniture and items that will be delivered and installed within the facility. Interior work for the Perinatal Unit addition will commence, including wall framing, mechanical and electrical rough-ins.

## **Construction Activities Taking Place During the Final Half of January**

- Continue final installations of exterior siding and cladding on the lower three levels
- Final stages of interior finishing including drywall, paint, wall protection, flooring and millwork
- Mechanical and Electrical installation of devices and fixtures
- Mechanical and Electrical Commissioning
- Continue construction of the exterior envelope for the Perinatal Unit addition
- Cleaning of finished areas

## **Construction Activities Taking Place During February and the First Half of March**

- Complete installation of exterior siding and cladding, including the perimeter canopies
- Complete interior finishing including drywall, paint, wall protection, flooring, millwork, etc.
- Complete Mechanical and Electrical installation of devices and fixtures
- Cleaning of finished areas
- Mechanical, Electrical and medical Equipment Commissioning
- Installation of various pieces of medical Equipment, furniture and clinical items
- Continue work on the PNU including envelope, interior framing and Mechanical/Electrical rough-ins

**For additional information and inquiries on the project, please call our neighborhood information line at 250-851-4005**

