

INTERIOR HEART AND SURGICAL CENTRE CONSTRUCTION PROGRESS REPORT JULY 2014



View of the new IHSC Project as seen from Rose Avenue and Pandosy Street

As part of our ongoing commitment to keep the lines of communication open, Plenary Health and its construction partner, PCL Constructors, are pleased to bring you the sixteenth update on construction progress and activities on the \$367 million Interior Heart and Surgical Centre (IHSC) Project. Throughout the second quarter of 2014, the construction of the IHSC building has continued with works on the exterior envelope including the installation of insulation, cladding, siding, windows, masonry and roofing. Interior finishes have also continued, including drywall, painting, floor and wall protection. Mechanical and electrical work continues to be a large element of the ongoing work. Much of the key mechanical and electrical equipment has been delivered and is in the process of being installed and connected. Work at the upper level continues in preparation of the commencement of the structure for the Perinatal unit addition.

Due to the addition of the Perinatal unit addition on the 4th floor the site logistics and schedule have changed. Space on the KGH campus is very limited and PCL has applied to the City of Kelowna for a Temporary Use Permit to utilize the empty lots at 2284/2292 Speer Street as the location for temporary construction offices / staff parking. A Public Meeting is scheduled for July 29th, 2014 in Council Chambers.

Construction Activities Taking Place During the Final Half of July

- Continue cladding and siding installations
- Continue window installations
- Interior finishing including drywall, paint, wall protection and flooring
- Mechanical and electrical rough-ins and installations
- Continue Link construction to the Centennial and Strathcona buildings
- Continue elevator installations
- Concrete formwork and construction for the Perinatal unit addition

Construction Activities Taking Place During August and the First Half of September

- Continue cladding and siding installations
- Continue interior finishing including drywall, paint, wall protection, flooring and millwork
- Continue mechanical and electrical rough-ins and installations
- Continue Link construction to the Centennial and Strathcona buildings
- Commence installation of structural steel structure for the Perinatal addition
- Commence demolition and construction of the new Centennial/IHCS turnaround

For additional information and inquiries on the project, please call our neighborhood information line at 250-851-4005

