

INTERIOR HEART AND SURGICAL CENTRE CONSTRUCTION PROGRESS REPORT MARCH 2014



View of the new IHSC Project as seen from Rose Avenue and Pandosy Street

For several months now, we have been reporting on the progress of the \$367 million Interior Heart and Surgical Centre (IHSC) Project. Throughout the first portion of 2014 the exterior of the building has progressed with the installation of insulation, cladding, windows, masonry and roofing. This work has allowed interior works to continue, including mechanical and electrical rough-ins and various elements of finishing. The two tower cranes that were being utilized on site have been dismantled as they are no longer required.

As part of our ongoing commitment to keep the lines of communication open, Plenary Health and its construction partner, PCL Constructors, are pleased to bring you the fourteenth update on construction progress and activities that will be taking place on the site over the next 8 weeks.

Construction Activities Taking Place During the Final Week of March

- Roofing and cladding installations
- Window installations
- Interior finishing including drywall and paint
- Mechanical and electrical rough-ins
- Link construction to the Centennial and Strathcona building
- Installation of large mechanical units on the roof and in the mechanical rooms

Construction Activities Taking Place During April and the First Half of May

- Continue roofing and cladding installations
- Continue window installations
- Interior finishing including drywall, paint, flooring, wall protection, ceilings, etc.
- Continue mechanical and electrical rough-ins
- Major equipment deliveries and installations

For additional information and inquiries on the project, please call our neighborhood information line at 250-851-4005

