

INTERIOR HEART AND SURGICAL CENTRE CONSTRUCTION PROGRESS REPORT MARCH 2015



View of the new IHSC Project as seen from Rose Avenue and Pandosy Street

As part of our ongoing commitment to keep the lines of communication open, Plenary Health and its construction partner, PCL Constructors, are pleased to bring you the final update on the construction progress and activities on the \$381 million Interior Heart and Surgical Centre (IHSC) Project. Throughout the second quarter of 2015, the lower three levels of the IHSC project will be complete and handed over to the Health Authority. During this time period construction of the level 4 peri-natal unit will continue and will be the main portion of ongoing work within the building. Some exterior landscaping will also be completed during the spring of 2015 around the perimeter of the building and within the courtyard.

Construction Activities Taking Place During the Final Half of March

Levels 1 to 3

- Final commissioning of the building systems and equipment
- Installation of Medical Equipment and Furniture

Level 4

- Continue construction of the exterior envelope including insulation, siding, windows and roofing
- Delivery of mechanical and electrical equipment
- Interior rough-ins, including wall framing, mechanical and electrical

Construction Activities Taking Place During April and the First Half of May

Levels 1 to 3

- Final touch-ups, final cleaning and turnover of Levels 1, 2 and 3 to the Interior Health Authority
- Medical Equipment installations
- Exterior landscaping
- Sidewalk construction along Pandosy Street and Rose Avenue

Level 4

- Continue construction of the exterior envelope including insulation, siding, windows and roofing
- Interior rough-ins, including wall framing, drywall, mechanical and electrical
- Delivery of mechanical and electrical equipment