

INTERIOR HEART AND SURGICAL CENTRE CONSTRUCTION PROGRESS REPORT SEPTEMBER 2014



View of the new IHSC Project as seen from Rose Avenue and Pandosy Street

As part of our ongoing commitment to keep the lines of communication open, Plenary Health and its construction partner, PCL Constructors, are pleased to bring you the seventeenth update on construction progress and activities on the \$367 million Interior Heart and Surgical Centre (IHSC) Project. Throughout the third quarter of 2014, the construction of the IHSC building has continued with works on the exterior envelope including the installation of insulation, cladding, siding, windows, masonry and roofing. Interior finishes have also continued, including drywall, painting, floor and wall protection. Mechanical and electrical work continues to be a large element of the ongoing work. Much of the key mechanical and electrical equipment has been delivered and is in the process of being installed and connected. Construction of the Perinatal Unit addition continues on the fourth floor of the building.

Due to the addition of the Perinatal unit addition on the 4th floor the site logistics and schedule have changed. The City of Kelowna approved PCL's application to allow the relocation of the temporary construction offices / staff parking to 2284/2292 Speer Street, and the move is complete.

Construction Activities Taking Place During the Final Half of September

- Continue cladding and siding installations
- Continue window installations
- Interior finishing including drywall, paint, wall protection and flooring
- Mechanical and electrical rough-ins and installation of devices and fixtures
- Continue Link construction to the Centennial and Strathcona buildings
- Continue construction of the new Centennial/IHCS turnaround
- Continue Structural Steel erection for the Perinatal unit addition

Construction Activities Taking Place During October and the First Half of November

- Continue cladding and siding installations
- Continue interior finishing including drywall, paint, wall protection, flooring and millwork
- Continue mechanical and electrical rough-ins and installations of devices and fixtures
- Complete Link construction to the Centennial and Strathcona buildings
- Complete the erection of structural steel for the Perinatal addition and commence roofing
- Complete construction of the new Centennial/IHCS turnaround

For additional information and inquiries on the project, please call our neighborhood information line at 250-851-4005

