

Post-Construction Tool

This form is used by the Infection Preventionist or designate to ensure the post construction area is ready for patient/staff occupancy.

Project Name:	Location:				
Date:	Preventive Measures Required				
Item/Action	All Work is Completed			List Deficiencies or Comments	Date Completed
	Yes	No	N/A		
Post Construction Cleaning					
Before hoarding removal, job site is clear of dust, construction debris/ equipment. Area has been cleaned, including HEPA vacuuming and/or wipe down of surfaces including hoarding to remove dust.					
Facility-based cleaning (e.g. environmental services) performed before hoarding removal (if required by the MDT).					
After removal of hoarding, contractor completes final construction cleaning followed by facility-based Return to Service cleaning.					
Where required, HVAC ductwork cleaning has been performed					
Finishes					
Area is dust free (all horizontal surfaces, headwalls, ledges, inside of cabinets, drawers, tops of clocks etc.).					
Hand hygiene dispensers filled, functioning, and properly located.					
Hand drying paper towels available and properly located.					
Provisions for sharps and proper personal protective equipment supplies					
Integrity of walls/ceiling tiles are maintained e.g. not stained or damaged.					
Surfaces in patient care/procedure/service areas are appropriate (e.g. smooth, nonporous, water resistant)					
Area surfaces are free of fissures or open joints and crevices that retain or permit collection of debris or facilitate bacterial and fungal growth.					

Item/Action	All Work is Completed			List Deficiencies or Comments	Date Completed
	Yes	No	N/A		
Infrastructure					
If plumbing has been affected/shutdown plumbing has been flushed, superheated or hyper-chlorinated, as determined by the MDT. Verified by: (Name and position, required if applicable)					
Plumbing if affected, has been checked for leaks. Verified by: (Name and position, required if applicable)					
Correct hand washing sinks/faucets present, properly located, and functioning					
Faucet aerators are NOT present in patient-care areas.					
Ceiling tiles are in place, well approximated, and not stained.					
HVAC systems are clean, function restored, balanced, and verified. Verified by: (Name and position required if applicable)					
Correct room pressurization (negative or positive) Verified by: (Name and position required if applicable)					
All mechanical spaces, including ceiling space should be cleaned of dust and debris.					
Other					

Effective Date	January 2025		
Partners Reviewed	Capital Planning and Procurement, P3 partners		
Last Reviewed			
Approved By	IPAC		
Owner	Infection Prevention and Control		
Revision History	Date	Section	Revision